

The following plans will go into effect for the July 2015 Letting

Standard Plans Section (white)

3010-0-E-11 - Pavement Details

Revised from 3010-0-E-10 (remove 10 from your book)

1st page: Combined the Concrete Curb, Type II with Integral Concrete Curb Alternate Type. Added Integral Concrete Truck Apron Curb. The note under Contraction Joint Thru Curb was added by Andy Dearthmont.

2nd page: Put the notes for Details of Concrete Median Surfacing under that sketch and also took Details of out of that title. Title Details at end of Median Island now reads End of Median Island. Title Details of Concrete Island Nose now reads Concrete Island Nose.

3070-0-E-02 – Mailbox Turnout & 3080-0-E-02 – Local Road Mailbox Turnout

These plans were let Oct 2014.

But there was some last minute changes on the quantities for the driveways and since I had already sent out plans to the floor I didn't sent out an update of sheets for our books. Thought I would get them in this time.

4040-0-E-03 - Control Joints for Concrete Box Culverts

Your book has revision 4 in it.

I jumped the gun here. We are still on revision 3.

Special Plan: (yellow) no changes just a new index of sheets so the dates stay the same.

Typical X-Section: (pink)

1100-2-e-04 – Rural Intersections and Driveways

The slopes were reworked.

3850-2-E-21 - Joint/Pavement Repair

1. On sheet 1 of 10. Moved 1A, 1C & 1D to page 4.
2. Then added the detail for Concrete Pavement Joint Repair, Partial Lane which became part of the new 1A.
3. Then renumbered the rest of the details on sheet 1.
4. On sheet 4 of 10. Added Detail of Concrete Curb & Gutter Repair and made that detail 4B.
5. Then renumbered the rest of the details on sheet 4 which included the three moved from sheet 1 of 10 which are now 4F, 4G, & 4H.

3851-2-E-15 – Joint/Pavement Repair (Overlay)

1. On sheet 1 of 10. Moved 1D, 1E & 1G to new sheet 10 of 10.
2. Then added the detail for Concrete Pavement Joint Repair, Partial Lane which became part of the new 1A.
3. Then renumbered the rest of the details on sheet 1.
4. On sheet 2 of 10. Added Detail of Concrete Curb & Gutter Repair and made that detail 2F.
5. On the new sheet 10 of 10 the details moved from sheet 1 of 10 which are now 10A, 10B, & 10C.

Information: (goldenrod)

3010-3-E-00 – Phasing for Concrete Island

Created for phased concrete median surfacing to be placed on General Information sheet.

3070-3-E-01 – Mailbox Turnout for 3R Projects Only in FY 2012&2013 = **OBSOLETE**= take this plan out of your book we can no longer use it for anything.

Standard Details: (blue) no changes just a new index of sheets so the dates stay the same.

Design Guides: (sandstone)

1700-6-E-03 – Earthwork and Surfacing Around Guardrail for 3R Projects:

Changed out the end treatments to show our new ones. Added some notes as to where to cut X-sections & added a few taper notes.

1710-6-E-03 - Earthwork and Surfacing Around Guardrail for New and Reconstructed Projects:

Changed out the end treatments to show our new ones. Added some notes as to where to cut X-sections, added a few taper notes, and transition length.

1711-6-E-01 - Earthwork and Guardrail on New and Reconstructed Projects, Parallel Installation:

Changed out the end treatments to show our new ones. Added some notes as to where to cut X-sections, added a few taper notes, and transition length.

If you have questions call Phil TenHulzen at 402-479-3951.