PROJECT NH-80 (9(82) CN 22595 I-(30 BR. CONNECTIONS TO Kennedy

MARK FELT THAT IOWA Could live WITH our Proposed Construction schedule And our LATE Completion date of OCT 7, 2016. Their project will be LET in MAY of 2017 but They will have work Needed to be done on the RailRoad before demolition of the BRIDGE & The Need to detour I-29. The Southbound direction will be detoured FIRST. A Coordination Meeting May be Needed one Month from NOW AFTER IOWA finalizes their constr schedule.

For Terry 7/21/2016

WHILE YOU WERE OUT

M Mark Pohlmann

of HDR

Phone Mobile- 402-718-3565

AREA CODE NUMBER EXT.

☐ PLEASE CALL ☐ URGENT

☒ RETURNED YOUR CALL ☐ WANTS TO SEE YOU

☐ WILL CALL AGAIN ☐ WILL STOP BACK

MESSAGE REGARDING:

I called Mark today & informed him of our constr. schedule. Close SB I-480 March 6 & open June 12th (9 cal/days) College World Series June 16 to June 25. Close North Bound I-480 June 30 & open Oct 7 (100 cal/days) Mark stated that they would use these dates in their contract. He stated that we may need meeting one month from now.

RECEIVED BY:	DATE	TIME
Linda	7-21	11:15

DR Form 325, May 1976

From:	Johnson, Brian
To:	Walkowiak, Ryan
Subject:	FW: I-480 Bridge peak hour traffic volumes
Date:	Wednesday, August 03, 2016 10:06:09 AM
Attachments:	2016 7 21 IDOT coordination phone log.pdf

Below is a letter from Mark Pohlmann at HDR doing the coordination for IDOT. The attached PDF is of the phone call Terry had with Mark a week or so later. The phone log is pretty much saying the same as the written part, except there is an error in the written part: paragraph one says "…late completion date of Oct 1, 2016" should be 2017.

Brian

From: Pohlmann, Mark [mailto:Mark.Pohlmann@hdrinc.com]
Sent: Friday, July 15, 2016 2:50 PM
To: Johnson, Brian; Kramer, Tara; daniel.redmond@dot.iowa.gov; scott.schram@dot.iowa.gov; david.dorsett@dot.iowa.gov; Quernemoen, Keith
Cc: Gibson, Terry
Subject: RE: I-480 Bridge peak hour traffic volumes

Hi Brian,

Thanks for passing along this information and meeting with us to discuss this project.

I just wanted to follow up on our phone conversation from today. Here are some comments and feedback for NDOR to consider for this project that would help us further coordinate our respective projects on the interstate and manage/mitigate traffic impacts:

- Iowa DOT UPRR Bridge Letting – Rescheduled to May 2017 – As I mentioned we have adjusted our letting date for the CBIS project that would be most impacted by the I-80/I-480 ramp closures – UPRR Bridge over I-29. We had to adjust this project due to coordination with the UPRR, but this has added benefits to traffic detour routes for the NDOR project. And based on our estimated schedule for construction of the UPRR bridge over I-29, the contractor will most likely not close I-29 (at night) for bridge demolition until September/October 2017.
- Other Iowa DOT Planned Closures – Iowa DOT is planning for some potential overnight closures of I-80 (EB or WB) during 2017. These closures will occur east of the I-29 system interchange – I-29 will not be closed simultaneously. The closures will be used for traffic shifts to new alignments and for setting bridge beams.
- NDOR Construction Schedule – As we discussed, Iowa DOT is most concerned with the duration of the ramp closures that occur in Phase II of the NDOR project and would appreciate it if NDOR could look at ways to shorten the duration of interstate closures. Some ideas that we discussed include:
    - Completion Date and Calendar Day based contracting rather than Working Days.
    - Consider Incentive/Disincentive as additional motivation for the contractor to complete work early
    - Consider putting a milestone date in the contract for the contractor to re-open the ramps to traffic. This would be earlier than the contract completion date. This would help to motivate the contractor to complete work critical to re-opening the interstate first, with remaining work completed "under traffic" by the overall contract completion date.

If you have any questions or need to discuss anything further, please feel free to call or we can set up a follow up meeting.

Thanks!

Mark Pohlmann, PE, PTOE

D 712.326.3724 **M** 402.718.3565

CouncilBluffsInterstate.IowaDOT.gov

From: Johnson, Brian [mailto:Brian.Johnson@nebraska.gov]
Sent: Tuesday, June 07, 2016 11:30 AM
To: Kramer, Tara; daniel.redmond@dot.iowa.gov; scott.schram@dot.iowa.gov; david.dorsett@dot.iowa.gov; Quernemoen, Keith; Pohlmann, Mark
Cc: Gibson, Terry
Subject: I-480 Bridge peak hour traffic volumes

Attached are the I-480 Bridge peak hour traffic volumes for the maintenance project which could potentially detour to I-29 during the 2017 construction season. If you have any questions, please call myself or Terry Gibson at 402-479-4565.

Thanks….

Brian L. Johnson
NDOR Interstate Design
1500 Highway 2, Lincoln NE 68509
402-479-3990

From:	Fischer, Mark
To:	Walkowiak, Ryan; Marshall, Anthony
Subject:	FW: NH-80-9(82), CN 22595, I-80,I-480 & US-75 Bridges & IM-480-9(104), CN 22528, Bancroft - Dewey proposed construction schedule and detour dates
Date:	Friday, August 19, 2016 3:25:58 PM

Hello guys!
This is the concurrence from Iowa DOT.
Thanks!
Mark

From: Johnson, Brian
Sent: Friday, August 19, 2016 3:21 PM
To: Starr, Amy <Amy.Starr@nebraska.gov>; Fischer, Mark <Mark.Fischer@nebraska.gov>
Subject: FW: NH-80-9(82), CN 22595, I-80,I-480 & US-75 Bridges & IM-480-9(104), CN 22528, Bancroft - Dewey proposed construction schedule and detour dates

The following email was sent by Mark Pohlmann at HDR, but the Cc'ed personnel listed include the IDOT district engineer and construction engineers. If more is needed, please let us know.

Brian

From: Pohlmann, Mark [mailto:Mark.Pohlmann@hdrinc.com]
Sent: Friday, August 19, 2016 3:11 PM
To: Gibson, Terry
Cc: Weander, Tim; Johnson, Brian; scott.schram@dot.iowa.gov; daniel.redmond@dot.iowa.gov; david.dorsett@dot.iowa.gov
Subject: RE: NH-80-9(82), CN 22595, I-80,I-480 & US-75 Bridges & IM-480-9(104), CN 22528, Bancroft - Dewey proposed construction schedule and detour dates

Terry,

We have review your proposed schedule of work for the two projects listed below and the associated closures.

The construction on/over I-29 related to the Council Bluffs Interstate System Improvements has been scheduled to accommodate the planned closures for the I-480 & US 75 Bridges by NDOR. Iowa DOT does request of NDOR periodic updates of the contractor's progress on the project and notification of any delays and extensions to the closure periods noted below.

Thanks for coordinating this upcoming work with the Iowa DOT.

Mark Pohlmann, PE, PTOE

D 712.326.3724 **M** 402.718.3565

CouncilBluffsInterstate.IowaDOT.gov

From: Gibson, Terry [mailto:Terry.Gibson@nebraska.gov]
Sent: Wednesday, August 17, 2016 4:01 PM
To: Pohlmann, Mark

Cc: Weander, Tim; Johnson, Brian; scott.schram@dot.iowa.gov; daniel.redmond@dot.iowa.gov; david.dorsett@dot.iowa.gov
Subject: FW: NH-80-9(82), CN 22595, I-80,I-480 & US-75 Bridges & IM-480-9(104), CN 22528, Bancroft - Dewey proposed construction schedule and detour dates

This e-mail is a follow-up of our recent phone conversation. Please review our tentative schedule for work on our bridges in the I-80/I-480/Kennedy Interchange and overlay on I-480 north of the system interchange. If these detour dates can work with your construction schedule on I-29, NDOR would like an e-mail documenting this fact. This documentation covering our detour schedule was ask to be provided by our NEPA group.

I you require any additional information please do not hesitate to contact this office.

From: Brill, Frank
Sent: Wednesday, August 17, 2016 10:02 AM
To: Gibson, Terry
Cc: Johnson, Brian
Subject: NH-80-9(82), CN 22595, I-80,I-480 & US-75 Bridges & IM-480-9(104), CN 22528, Bancroft - Dewey

Tentative Schedules

NH-80-9(82)
Tentative Start 3-6-17 – close all SB I-480 movements for work (99 CD) and reopen by 6-12-17. Will have an Internal Liquidated Damage if all SB lanes not open by 6-12-17.

CWS - 6-12-17 to 6-29-17 – all lanes open to traffic.

Resume work 7-5-17 to 10-7-17 (95 CD) close all NB I-480 movements. Will have an I/D: Incentive capped for 7 days to have this work open by 10-1-17 & Disincentive if work goes beyond 10-7-17 in addition to project Liquidated Damages.

IM-480-9(104)
Tentative Start 3-27-17 to 6-12-17 – all work in SB lane movements at night (8 pm ± to 6 am) for concrete pavement repair, mill & overlay (99 CD).

CWS – 6-12-17 to 6-29-17 – all lanes open to traffic.

Resume work 6-30-17 to 9-30-17 (93 CD) for work in NB lane movements at night (8 pm± to 6 am).

Frank Brill
Hwy. Construction Scheduling Manager
Construction Division
(402) 479-4568 / fax (402) 479-3803
frank.brill@nebraska.gov
NDOR - 1500 Highway 2
PO Box 94759
Lincoln, NE 68509-4759